

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

Bill Type::1st & Final Bill

Date.....2023

Zone: BBMP, Yelahanka

Division: BBMP, Byatarayanapura

Sub-Division: Vidyanayapura

Bill Received No.

Dated

Divisional
Sub-Divisional

Cash Book Voucher No.....Dated.....

Job Code: 010-22-000006

Schedule Docket No.

Head of Account: P3726 Zonal Public Works - POW Works

Est.Cost: Rs. 30.00 Lakhs INDENT NO.: 50362

Name of Work : Repair and Maintenance of Roads and Drains in Ward No. 10 (Doddabommasandra).

Name of Contractor and Full Address: Sri. K.V. Subbareddy, # 106/B, Ashwathnagara, R.M.V 2nd Stage, Bangalore – 560 094.

Reference to Agreement No. BBMP/EE/BTP/WO/27/2022-23

Date: 25-04-2022

Certified that the measurements were taken by me on: 21-02-2023 and recorded of Pages 559332 to 559336 of measurement Book No. 5594/20-21 and that work is satisfactorily executed.

K.V. Subbareddy
Contractor

[Signature]
Officer-in-charge of work

Certified that measurement were taken by me on 21/02/2023 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

1) Total value of work done or supplies made as per account within

2) Deduct amount to be held in reserve being.....Percent Rs.....

3) " Balance

4) Deduct Payment:

a) Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D.No.....

adjusted towards cash advance recovery of

b) Payments cost store or other material supplied.

Now made recovery of amount creditable to this /other work

Amount paid on this bill Cheque/Cash.

5) Balance being unpaid value of work done held in reserve.

6) Deduct cash advance made on the Office cash Book Voucher No.....

dated less adjustments.

7) Net amount due to or from Contractor unadjustments items.

8) Advance to Contractor for materials brought to site (as detailed) within

9) Value of Government materials supplied.

Total Amount Adjusted -

Assistant Executive Engineer Vidyanayapura Sub Division B.B.M.P, Bangalore - 97	
BA - 236847450	
DT - 2368550	
CBCT - 2114850	
SGST - 2114850	
LC - 2368550	
CBE - 236950	
LR - 4896950	
Fine - 191050	
T.D - 14291550	
Total Amount Adjusted -	222555950

Received Rs.....(in words)...
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)
(For use in the Office)

Witness

1 *K.V. Subbareddy*
2 *[Signature]*
Dated Signature of Contractor
Paid by me by Cheque No.....Dated.....

Stamp

Cash Rs.....

Dated.....

Initials of Officer making payment

Head of Account.....

Bill Passed for Rs.....

Statutory Deductions Rs.....By Adjustment

Net Amount Paid Rs.....By NEFT/RTGS

[Signature] *[Signature]* *[Signature]*
Account Superintendent
Byatarayanapura Division BBMP
Executive Engineer
Byatarayanapura Division
BBMP

Sl. No.		Unit
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil involving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification.	Cum
2	Removing and refixing stone slabs of drains and pointing in CM (1:3)	Sqm
3	Providing granite slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete	Sqm
4	Providing one line dressing to granite stone slab / granite stone masonry as per specifications.	Sqm
5	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occurring during rolling including cost of all labour, HOM of machinery complete as per specifications.	Sqm
6	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	Cum
7	Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm
8	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications.. MORTH Specification No. 507 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen	Cum
9	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm
10	Providing and applying tack coat using 80/100 grade bitumen(VGIO) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm
11	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using – do – using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic)	Cum
12	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Sqm
	Sub Total	
	GST @ 12%	
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

(Handwritten signature in green ink)
Assistant Executive Engineer
Vidyaranya Sub Division
B.B.M.P, Bangalore - 97

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	571.78	181.33	103681.00	571.78	103681.00	
-	-	850.12	91.82	78058.00	850.12	78058.00	
-	-	84.08	797.54	67057.00	84.08	67057.00	
-	-	84.08	784.42	65954.00	84.08	65954.00	
-	-	1166.10	5.24	6110.00	1166.10	6110.00	
-	-	291.52	1651.00	481300.00	291.52	481300.00	
-	-	1166.10	27.98	32627.00	1166.10	32627.00	
-	-	58.30	7050.21	411027.00	58.30	411027.00	
-	-	2412.90	4.37	10544.00	2412.90	10544.00	
-	-	2412.90	10.49	25311.00	2412.90	25311.00	
-	-	96.52	8227.29	794098.00	96.52	794098.00	
-	-	103.80	375.16	38942.00	103.80	38942.00	
				2114709.00		2114709.00	
				253765.00		253765.00	
				2368474.00		2368474.00	